

6m MOBILE TOWER SCAFFOLD**SAFETY/RISK/HAZARD ASSESSMENT****PLANT INFORMATION**

NHG Ref/Part No.

SCAF1/2/3

Plant ID:

Plant Name:

6m Mobile Tower Scaffolding

Operator Competency:

Plant Licence Not Required

It is the hirer's responsibility to ensure that all operators are competent.

Please refer to the User Guide and Operators Manual for detailed Operating Instructions



RISK ASSESSMENT INFORMATION

Potential Hazard(s)

Injury

Risk Level Medium

Control Measures

Keep unauthorised persons away from site

Only competent persons should erect the scaffold and check daily prior to use.

Unsure use on a hard level service.

Do not locate closer than 1m to any slab edge, penetration or other step-down, unless a fixed fence, rail or suitably high secure barrier is in place.

Do not exceed scaffolds working load (as per the manufacturers guidelines). Keep scaffold loads to a minimum (including tools and other equipment) and remove all equipment when the scaffold is not in use.

A hard hat should be worn at all times by all persons working in the vicinity of the fall area.

**Please refer to the User Guide and Operators Manual
for detailed Operating Instructions**

The safety information contained in this assessment is general information only and should not be relied upon as a substitute for professional advice or tuition, which the hirer should seek before operating.